Bongara 2010 Drill Results (2nd Half)

Zone	Hole #	From (meters)	To (meters)	Drilled Thickness	Zinc	Lead	Silver	Zn + Pb
KM	V_209	394.2	394.8	**0.6**	8.9	1.7	11.3	**10.6**
SJN	V_210	29.6	32.5	**2.9***	2.7	3.3	19.4	**6.0**
SJN	V_211	354.1	358.4	**4.3**	6.3	0.3	6.9	**6.6**
	V_211	375.2	381.5	**6.3**	6.7	0.5	7.0	**7.2**
SJN	V_212	68.9	71.9	**3.0**	3.0	0.0	0.3	**3.0**
	V_212	87.0	91.0	**4***	4.6	11.4	102.0	**16.0**
	V_212	104.2	120.3	**16.1**	10.3	0.8	7.1	**11.1**
KM	V_213	67.8	68.8	**1.0**	0.1	7.5	30.7	**7.6**
	V_213	357.9	365.2	**7.3**	6.1	0.4	3.2	**6.5**
	incl.	357.9	361.6	**3.7**	11.3	0.7	6.1	**12.0**
	V_213	385.2	386.9	**1.7**	5.4	2.1	14.0	**7.5**
	V_214	46.2	53.1	**6.9***	12.4	1.2	13.6	**13.6**
SJN	V_214	73.8	81.0	**7.2**	4.7	1.3	7.9	**6.0**
	incl.	73.8	75.8	**2.0**	14.6	4.8	26.9	**19.4**
SJN	V_216	65.4	66.6	**1.2**	3.5	0.0	2.1	**3.5**
	V_216	97.0	98.7	**1.7**	5.9	0.3	4.0	**6.2**
	V_216	102.3	103.0	**0.7**	7.9	0.0	3.0	**7.9**
KM	V_218	350.3	352.5	**2.2**	9.0	1.9	11.1	**10.9**
	V_218	361.5	372.2	**10.7**	8.0	2.3	12.0	**10.3**
SJ	V_220	403.2	404.5	**1.3**	5.5	0.1	4.4	**5.6**
	V_220	410.8	428.2	**17.4**	23.8	0.1	6.3	**23.9**
	V_220	439.2	467.5	**28.3**	5.5	0.0	1.9	**5.5**
	incl.	462.2	467.5	**5.3**	17.2	0.0	4.8	**17.2**
SJN	V_221	86.8	94.4	**7.6**	7.8	0.5	8.4	**8.3**
SJN	V_222	111.3	113.5	**2.2**	5.2	0.0	1.3	**5.2**

Drilled thickness is at least 85% of true thickness in all cases.

Core recovery is at least 88% except for those intervals designated by "*" where core recoveries vary from 61-75%.

Mineralized intervals were calculated using a cutoff grade of 3% Zn+Pb with a minimum grade thickness multiple of 5.

Zone Codes (see map for locations): KM=Karen-Milagros, SJ=San Jorge, SJN=San Jorge North.

Bongara 2010 Drilling Results (1st Half)							
Zone	**Hole #**	**Starting From (m)**	**Drilled Thickness (m)**	**Zn (%)**	**Pb (%)**	**Ag (g/t)**	**Zn +Pb (%)**
San Jorge	V_181	167.9	15.4	16.9	0.8	14.4	17.7
	V_181	200.6	18.3	5.6	0.7	8.1	6.3
	V_181	252.9	8.7	14.1	0.1	21.8	14.1
	V_181	291.9	2.4	21.3	0.0	18.0	21.3
	V_181	308.9	6.7 [1]	4.9	0.1	5.0	5.0
	V_181	325.7	0.7	23.8	0.0	7.3	23.8
	V_181	332.1	0.8	38.1	0.0	25.0	38.1
	V_185	350.9	2.2	18.3	0.3	4.9	18.6
	V_190	157.7	11.2	11.6	1.0	11.9	12.6
	V_190	385.0	0.6	18.5	0.0	7.7	18.5
	V_190	428.8	1.6	7.3	0.0	3.5	7.3
	V_190	533.7	9.0	7.9	0.0	4.8	7.9
	V_192	267.8	1.0	17.3	0.2	3.2	17.5
	V_192	314.9	7.5	14.8	0.9	11.1	15.7
	V_199	223.3	3.0 [2]	9.3	0.8	7.8	10.1
	V_199	328.2	2.1	5.1	0.9	6.9	6.0
	V_203	263.3	2.7	6.1	0.1	1.4	6.2
	V_206	237.2	4.0	14.5	0.6	4.8	15.1
San Jorge North	V_207	100.0	0.5	34.6	8.2	54.1	42.8
	V_208	102.0	1.8	6.0	0.4	3.8	6.4
Karen-Milagros	V_188	199.9	4.4	6.3	0.8	4.5	7.1
	V_193	104.6	1.2	16.2	1.7	13.3	17.9
	V_202	363.8	2.5	13.6	0.2	2.2	13.8
True thickness for all intervals is believed to be at least 90%							
Core Recovery in all intervals is greater than 88% except [1] (55%) and [2] (67%)							